

**BUILDING SURVEY**

**INSTITUTION** LAURELTON CENTER **DATE OF SURVEY** May 15, 1995

**BUILDING: No.** 22 **NAME** Brown Hall **DATE BUILT** 1929

**DESIGNED USE** Laundry

**PRESENT USE** Laundry Distribution Center, Clothing and Marking Room,  
VAS Workshop

**DESCRIPTION OF CONSTRUCTION** Foundation-concrete; Rubber roof-built over

concrete; Walls-stone and tile; Floors-concrete

**GENERAL CONDITION OF BUILDING** EXCELLENT V. GOOD GOOD FAIR POOR V. POOR  
X

SIZE FLOOR	GROSS HEATED		GROSS UNHEATED		FLOOR TOTALS		AIR COND
	Sq. Ft.	Cu. Ft.	Sq. Ft.	Cu. Ft.	Sq. Ft.	Cu. Ft.	Sq. Ft.
	COL 1	COL 2	COL 3	COL 4	COL 5	COL 6	COL 7
GROUND/BASEMENT.	18493	221916			18493	221916	380
1st. . . . .	18493	221916			18493	221916	
2nd. . . . .	-----	-----					
3rd. . . . .	-----	-----					
4th. . . . .	-----	-----					
5th. . . . .	-----	-----					
6th. . . . .	-----	-----					
7th. . . . .	-----	-----					
8th. . . . .	-----	-----					
<b>BLDG. TOTALS . . .</b>	<b>36986</b>	<b>443832</b>			<b>36986</b>	<b>443832</b>	<b>380</b>

**REPAIRS OR CRITICAL REPAIRS OR RENOVATIONS REQUIRED:**

**CRITICAL**

**NONE**

**URGENT**

**NONE**

**DESIRABLE**

1. Replace Workshop lighting.
2. Partition main floor, lower ceiling, install new lighting, modify air circulation.
3. Replace galvanized water lines.